

THREE-WEEK LOOK AHEAD

Week of August 20

- Continued review of updates to Concept Design Package
- Third party estimate complete. Review results of Concept Design Estimate reconciliation with Airlines
- Environmental Assessment Issuance for Public Comment
- Meeting with State Historical Preservation Office regarding Environmental Assessment
- Meeting with Osage Tribe regarding Environmental Assessment
- Enabling Package Page Turn with KCAD

Week of August 27

- Finalize direction on updates to Concept Design Package
- Airline Support Space Block Plan Review
- Continued Utility Relocation Planning
- Support Space Review with KCAD
- FF&E Matrix Review with KCAD
- Concessions Planning Stakeholder Interviews
- KCAD review of upcoming Procurement Packages

Week of September 3

- Review Updated Concept Design and Budget with Airlines
- Continued review of Construction Phasing Plans
- Project Review with TSA
- Development Agreement Draft Review/Comment Coordination
- Sustainability Approach Update Meeting