



**STATUS OF EXISTING NAVAIDS - 2006 CONSTRUCTION PHASE B**

EXISTING NAVAID DESCRIPTION	RUNWAY 3-21 OPEN	
	OPERATIONAL	NON-OPERATIONAL
R/W 1 END - VASI		X
R/W 19 END - VASI		X
R/W 1 END - REIL		X
R/W 1 END - NON-STD. RAIL		X
R/W 19 END - MALSF		X
R/W 19 END - ILS		X
R/W 3 END - ILS	X	
RIVERSIDE T-VOR / DME	X	
R/W 3 END - VASI	X	
R/W 21 END - VASI	X	
R/W 21 END - REIL	X	
AIRPORT NDB	X	
MKC RVR	X	
MKC SAWS	X	

**ESTIMATED CONSTRUCTION DATES:**

JUNE 12, 2006 TO AUGUST 15, 2006

**PHASE B OPERATING CONDITIONS**

RUNWAY 1-19: ENTIRE RUNWAY CLOSED 24 HOURS/DAY DURING PHASE B.  
 RUNWAY 3-21: NORMAL OPERATING CONDITIONS DURING PHASE B.

**LEGEND**

- INACCESSIBLE CONSTRUCTION AREA
- DIRECTIONAL TAXIING
- CONTRACTOR ACCESS / HAUL ROUTES

TAXIWAY OPERATIONS DURING CONSTRUCTION			
T/W A	CLOSED	T/W F	OPEN
T/W B	CLOSED	T/W G	OPEN
T/W C	CLOSED	T/W G-1	OPEN
T/W D	OPEN	T/W H	CLOSED
T/W E	CLOSED	T/W H-1	CLOSED

RUNWAY DATA DURING CONSTRUCTION			
	LDA	ASDA	RUNWAY THRESHOLD DISPLACEMENT
R/W 3	4,550'	5,050'	500'
R/W 21	4,351'	5,050'	699'
R/W 1	0'	0'	N/A
R/W 19	0'	0'	N/A

**NOTE: FOR INFORMATION ONLY.  
 DRAWING NOT INTENDED FOR SURFACE NAVIGATION.**